

Lakes Area Sewer Authority Update
March 28, 2010

Construction of the wastewater collection system around the lakes is scheduled to begin the week of April 12, 2010 and will continue to completion. Prior to the scheduled start date there will be some movement of equipment and supplies. Dewatering crews will begin to reactivate wells that were drilled last fall and a road grinding crew will be pulverizing the blacktop roads where sewer pipe still needs to be buried in the ground. A representative from Wightman and Associates, our engineers, will be around in the next few weeks to distribute and mark stakes for location of individual sewer leads. It is anticipated that the first construction work will be to complete the collection system around Gravel Lake. As more crews become available work will extend to Saddle Bag Lake then Big Fish Lake.

Completion of work on the lift and grinder stations should also begin at this time along with the installation of forced main from the Lakes Area to the Wastewater Treatment Plant. Start up of the Treatment Plant is anticipated to be around July 15, 2010. Upon completion of construction and testing at the wastewater processing facility, property owners in the sewer assessment district will receive a notice to hook up.

Please watch the Big Fish Lake and Gravel Lake web sites along with the Wightman and Associates site for latest construction information and road closings.

Gerald Melko
Chairman, Lakes Area Sewer Authority